

A13/A130 Sadler's Junction Improvement Project

Programme no. C2566 Rev-13
Phase-2 Programme - Updated to 02-Dec
Summary

Rev-3 ID	Task Name	%	Duration	Start	Finish	Float	Nov '11							Dec '11				Jan '12				Feb '12				Mar '12				Apr '12				May '12				Jun '12
							24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	03	10	17	24	31	07	14	21	28	04			
							W74	W75	W76	W77	W78	W79	W80	W81	W82	W83	W84	W85	W86	W87	W88	W89	W90	W91	W92	W93	W94	W95	W96	W97	W98	W99	10	10	10	10	10	
1	CONTRACT DATES	0%	471 days	Tue 01 Jun '10	Wed 09 May '12	0 days																																
5	Planned Completion Date	0%	0 days	Wed 09 May '12	Wed 09 May '12	0 days	Planned Completion Date																															
35	EARTHWORKS	93%	301 days	Mon 27 Sep '10	Fri 16 Dec '11	36 days																																
55	REMAINING WORKS UNDER LONDON ROAD BRIDGE	80%	249 days	Tue 22 Feb '11	Thu 01 Mar '12	16 days																																
82	SADLER'S HALL BRIDGE	74%	205 days	Wed 06 Apr '11	Mon 13 Feb '12	21 days																																
107	SADLER'S FARM BRIDGE	62%	209 days	Tue 17 May '11	Tue 20 Mar '12	2 days																																
132	CHURCH ROAD BRIDGE	43%	335 days	Thu 18 Nov '10	Tue 17 Apr '12	0 days																																
156	CHURCH ROAD SUBWAY	52%	322 days	Mon 15 Nov '10	Mon 19 Mar '12	11 days																																
237	DRAINAGE	54%	309 days	Mon 15 Nov '10	Wed 29 Feb '12	6 days																																
249	CARRIAGEWAY	31%	299 days	Wed 12 Jan '11	Fri 30 Mar '12	2 days																																
275	SADLERS ROUND-ABOUT	52%	146 days	Mon 05 Sep '11	Mon 16 Apr '12	9 days																																
277	REMAINING WORKS	82%	351 days	Mon 15 Nov '10	Fri 04 May '12	2 days																																
280	A130	77%	331 days	Mon 22 Nov '10	Fri 13 Apr '12	17 days																																
357	SAFETY BARRIER	9%	103 days	Wed 19 Oct '11	Fri 23 Mar '12	27 days																																
374	NEW CHURCH ROAD	0%	26 days	Thu 01 Mar '12	Thu 05 Apr '12	3 days																																
380	BRIDLEWAY A130	0%	25 days	Tue 06 Dec '11	Mon 23 Jan '12	42 days																																
386	BRIDLEWAY A13	0%	29 days	Tue 24 Jan '12	Fri 02 Mar '12	42 days																																
279.1	MISCELLANEOUS REMAINING (LINK)	53%	258 days	Mon 14 Mar '11	Tue 03 Apr '12	20 days																																
312	GANTRIES	22%	342 days	Thu 04 Nov '10	Thu 05 Apr '12	18 days																																
400	DEMOLITION - Church Road Bridge	0%	5 days	Wed 18 Apr '12	Tue 24 Apr '12	0 days																																
400.1	Complete A13 after demolition	0%	10 days	Wed 25 Apr '12	Wed 09 May '12	0 days																																

Project: Sadler's Phase-2
Date: Thu 08 Dec '11

